

ATTACHMENT #3 - ISABELLE STOP WORK ORDERS

| Date of Stop Work Order | House Permit #01 0076 | Grading Permit 00-6083 | Reason | Date Stop Work order Lifted |
|-------------------------|-----------------------|------------------------|--|-----------------------------|
| August 26, 2004 | yes | | House being built different than plans | May 27, 2008 |
| August 6, 2003 | | yes | Fill on adjacent property, no setbacks from property lines, required engineering inspection report | August 13, 2003 |
| September 29, 2003 | | yes | Lack of survey and calculations | October 3, 2003 |
| June 28, 2004 | | yes | Lack of survey, compaction/fill computations | July 2, 2004 |
| August 5, 2004 | | yes | Failure to provide requested engineering info. | May 27, 2008 |
| August 26, 2004 | | yes | Fill appears to exceed limits in permit and spills onto neighbor property | September 27, 2006 |
| October 5, 2006 | | yes | Grading plan not followed, poor material used for slope stabilization | July 20, 2007 |
| February 4, 2010 | | yes | Illegal dumping of fill | Still in effect |